SCAFFOLDING ERECTION & USE INSPECTION

Numl				
	Number of workers: Location:			
			ADEQUATE?	
EQU	IPMENT CHECK	YES	NO	
1.	Set up provided by a competent sub contractor and written confirmation			
	that the equipment is safe to use as per WorkSafeBC/CSA standard.			
2.	Access/Egress is kept in a safe manner.			
3.	No defective equipment is being used.			
4.	No alterations made to the set up, including tied back guardrails &			
	planks, the mesh covering etc			
5.	Any problems are documented and rectified.			
FALI	PROTECTION PLAN			
1.	When working above twenty-five feet a fall protection plan must be			
	specific to the job location.			
2.	If working above ten feet and being exposed to fall hazards then a fall			
	protection must be implemented.			
3.	The workers must be trained and supervised.			
4.	The equipment must be available.			
5.	The anchor system must be in compliance.			
SIGN	IAGE MUST BE UTILIZED PROPERLY			
1.	Workers are working safely.			
2.	Signage is in place.			
3.	Control zone is in place.			
4.	Minimizing risk exposure to workers/sub-trades/general public.			

FORM-0047

Dominion Masonry Ltd.